

# Requesting Hospital Checklist for Sending and Receiving Provincial Ventilators

To be completed upon receiving ventilator and prior to returning to Host Hospital

**NOTE:** Requesting Hospital to contact Host Hospital Site Lead immediately, for repairs, malfunctions or damages to ventilators.

Date: \_\_\_\_\_

Completed By: \_\_\_\_\_

Requesting Hospital Name: \_\_\_\_\_

Site Lead (Name and Title): \_\_\_\_\_

Contact Number and Email: \_\_\_\_\_

*Please complete one form per ventilator (to be filed at your hospital)*

Ventilator being (check one):       Shipped       Received

| Host Hospital Name                                                                                                        |                     | Host Hospital Contact Name and Number |  |
|---------------------------------------------------------------------------------------------------------------------------|---------------------|---------------------------------------|--|
|                                                                                                                           |                     |                                       |  |
| Type of Ventilator<br>(Airvo 2, AVEA, Bella Vista, Carescape R860, Evita XL, Hamilton T1, PB 840, Servo-N, Servo-U, V500) |                     | Date Shipped / Received               |  |
|                                                                                                                           |                     |                                       |  |
| MOH Asset Tag Number                                                                                                      | Hospital Tag Number | Serial Number                         |  |
|                                                                                                                           |                     |                                       |  |

| Action                                                        | Status                                                                                         | Date | Initials |
|---------------------------------------------------------------|------------------------------------------------------------------------------------------------|------|----------|
| Read hours meter                                              | Number of hours: _____                                                                         |      |          |
| Wipe down ventilator with hospital approved cleaning solution | <input type="checkbox"/> No <input type="checkbox"/> Yes                                       |      |          |
| Biomedical electrical check                                   | <input type="checkbox"/> No <input type="checkbox"/> Yes                                       |      |          |
| Check overall condition of the housing                        | <input type="checkbox"/> Very Good <input type="checkbox"/> Good <input type="checkbox"/> Poor |      |          |
| Keyboard/panel condition                                      | <input type="checkbox"/> Very Good <input type="checkbox"/> Good <input type="checkbox"/> Poor |      |          |
| Trolley/stand condition – casters                             | <input type="checkbox"/> Very Good <input type="checkbox"/> Good <input type="checkbox"/> Poor |      |          |

| Action                                                                    | Status                                                                                | Date | Initials |
|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|------|----------|
| Scratches or damage on display field/screen                               | <input type="checkbox"/> No <input type="checkbox"/> Yes: _____                       |      |          |
| Power cord attached                                                       | <input type="checkbox"/> No <input type="checkbox"/> Yes                              |      |          |
| Patient circuit arm attached                                              | <input type="checkbox"/> No <input type="checkbox"/> Yes                              |      |          |
| Inspiratory block and fittings checked                                    | <input type="checkbox"/> No <input type="checkbox"/> Yes                              |      |          |
| Expiratory block and fittings checked                                     | <input type="checkbox"/> No <input type="checkbox"/> Yes                              |      |          |
| Fan cover and filters in place                                            | <input type="checkbox"/> No <input type="checkbox"/> Yes                              |      |          |
| Vendor information on the ventilator                                      | <input type="checkbox"/> No <input type="checkbox"/> Yes                              |      |          |
| Humidifier attached                                                       | <input type="checkbox"/> No <input type="checkbox"/> Yes <input type="checkbox"/> N/A |      |          |
| Heated wire and temperature probe cables                                  | <input type="checkbox"/> No <input type="checkbox"/> Yes                              |      |          |
| O <sub>2</sub> and air high pressure lines attached with DISS connections | <input type="checkbox"/> No <input type="checkbox"/> Yes                              |      |          |
| Circuits sent                                                             | <input type="checkbox"/> No <input type="checkbox"/> Yes:<br>Number Sent _____        |      |          |
| Circuits/pots returned                                                    | <input type="checkbox"/> No <input type="checkbox"/> Yes:<br>Number Returned _____    |      |          |
| External flow sensor included                                             | <input type="checkbox"/> No <input type="checkbox"/> Yes:<br>Number Sent _____        |      |          |
| Heated Expiratory filter (if applicable) sent                             | <input type="checkbox"/> No <input type="checkbox"/> Yes <input type="checkbox"/> N/A |      |          |
| Expiratory filter for ventilator sent                                     | <input type="checkbox"/> No <input type="checkbox"/> Yes <input type="checkbox"/> N/A |      |          |
| Vendor information on the ventilator                                      | <input type="checkbox"/> No <input type="checkbox"/> Yes                              |      |          |
| Humidifier attached                                                       | <input type="checkbox"/> No <input type="checkbox"/> Yes                              |      |          |
| Heated wire and temperature probe cables                                  | <input type="checkbox"/> No <input type="checkbox"/> Yes                              |      |          |

| Standard Biomedical Test                          | Pass                                                     | Date | Signature |
|---------------------------------------------------|----------------------------------------------------------|------|-----------|
| Performed by:                                     | <input type="checkbox"/> No <input type="checkbox"/> Yes |      |           |
| Biomedical Engineering Electrical Safety Test     | Pass                                                     | Date | Signature |
| Performed by:                                     | <input type="checkbox"/> No <input type="checkbox"/> Yes |      |           |
| Respiratory Therapy Department Functionality Test | Pass                                                     | Date | Signature |
| Performed by:                                     | <input type="checkbox"/> No <input type="checkbox"/> Yes |      |           |

**This form was completed by:**

|            |                 |
|------------|-----------------|
| Name:      |                 |
| Position:  | Contact Number: |
| Signature: | Date:           |